



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Assam & Assam Arakan Basin, Jorhat
DRILLING PROGRESS REPORT
(06:00 Hrs of 02.04.2026 to 06:00 Hrs of 03.04.2026)

Page No:1

0.E-760-10 **DUMMY_E760-10** Type: DI/ MODE:O /WD: T.Depth: Pr.Depth: Day Mtr:
RB Start: DR.Start: PT.Start: WO.Start:CRep/OutCyl:/3
Days RB.P/A:/ DR.P/A:/ PT.P/A:/ TOT.P/A:/ WO P/A://
LA no/A.Kick:/ Mw wt/visc:/000 Lot:/ Litho:
Obj No/Name: / Obj days: Obj interval:
Cost in INR(Planned/Actual):/
NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
OPER: RIG E-760-10 STANDS RELEASED AT 06:00HRS ON 31.03.2026 FROM DEV WELL EL-01Z. FOLLOWING ITS RELEASE FROM EL-01Z , THE COMPETENT AUTHORITY DIRECTED THE RIG'S TRANSFER TO THE MBA BASIN, KOLKATA. RIG IS OUT OF CYCLE FOR LONG DISTANCE MOVEMENT IN ACCORDANCE WITH ESTABLISHED PRACTICES. RIG DISMANTLING JOBS ARE IN PROGRESS. ACCIDENT NIL.				

ON LAND DEVELOPMENT WELLS

1.E-1400-24 **KHEK_DVP** Type: DI/ MODE:R /WD: T.Depth:1,798 Pr.Depth: Day Mtr:
RB Start: 29.03.2026 DR.Start: PT.Start: WO.Start:CRep/OutCyl:/
Days RB.P/A:13/5 DR.P/A:23/ PT.P/A:11/ TOT.P/A:47/5 WO P/A://
LA no/A.Kick:/ Mw wt/visc:/000 Lot:/ Litho:
Obj No/Name: / Obj days: Obj interval:
Cost in INR(Planned/Actual):/2,077,587.00
NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	9 5/8"	650/	/	
2	5 1/2"	1,798/	/	
OPER: LOADED & DESPATCHED 04 TRAILERS FROM BREI TO KHEK. REMOVED REMAINING DRESSER COUPLING. R/DN IRD. FOLDED DS & ODS B-SEC MAST P/FORM. UNPIN & REMOVED ODS IRD SPREADER.FITTED DS B/BOX FRONT EXT. FITTED B/BOX FRONT SPREADER BEAM. UNPIN & REMOVED D/W SUPPORT DIAGONAL. LWRD D/WORKS. REEVED BULL LINE FOR PRIOR TO MAST LOWERING. M/A FOR MAST LOWERING & OTHER RIG DISMANTLING/TPTN IIP. ACC-NIL.				

2.E-760-9U **KSDG_DVP** Type: DI/ MODE:D /WD: T.Depth:2,422 Pr.Depth:2,121 Day Mtr:117
RB Start: 19.02.2026 DR.Start:10.03.2026 PT.Start: WO.Start:CRep/OutCyl:/
Days RB.P/A:12/19 DR.P/A:26/24 PT.P/A:15/ TOT.P/A:53/43 WO P/A://
LA no/A.Kick:/ Mw wt/visc:9.10/053 Lot:1,475/10.66 Litho:SANDSTONE WITH CLAYSTONE
Obj No/Name: / Obj days: Obj interval:
Cost in INR(Planned/Actual):242,919,490.00 /62,114,865.00
NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	13 3/8"	290/290	3/5	
2	9 5/8"	1,360/	10/19	
3	5 1/2"	2,422/	13/	
OPER: CONTD DRILLING 8-1/2" HOLE FROM 2004M TO 2080M. CCM PRIOR TO WIPER TRIP. PUMPED SLUG. B/OFF KELLY. P /OUT UP TO SHOE.OBSVD NO T/PULL.TESTED MWD TOOL WITH BOTH PUMP, F/OK. M/A AND R/I 21 STDs OF 5'' D/P. M/UP KELLY. WASH DOWN UP TO BOTTOM. OBSVD NO H/UP. RESUMED DRILLING FROM 2080M TO 2121M. FDIIP. ACCIDENT NIL.				

MOU PLAN:	MONTH MTR:1,780	QTR MTR:6,683	YEAR MTR:30,364
ACTUAL DAY MTR:117	MONTH MTR:277	QTR MTR:277	YEAR MTR:277

-----WELLS COMPLETED -----