



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Assam Asset + RO
DRILLING PROGRESS REPORT
(06:00 Hrs of 02.04.2026 to 06:00 Hrs of 03.04.2026)

Page No:1

ON LAND EXPLORATORY WELLS

1.NG-2000-4 HPAA Type: DI/ MODE:D /WD: T.Depth:4,394 Pr.Depth:3,616 Day Mtr:4
RB Start: 09.09.2025 DR.Start:15.12.2025 PT.Start: WO.Start:CRep/OutCyl:/
Days RB.P/A:25/47 DR.P/A:145/109 PT.P/A:20/ TOT.P/A:190/156 WO P/A://
LA no/A.Kick:/ Mw wt/visc:11.30/046 Lot:3,616/11.35 Litho:
Obj No/Name:/ Obj days: Obj interval:
Cost in INR(Planned/Actual):886,323,863.00 /960,346,238.00
NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	20"	450/453	8/12	
2	13 3/8"	2,400/2,404	34/53	
3	9 5/8"	3,600/3,606	42/44	
4	5 1/2"	4,394/	61/63	

OPER:CLEARED CMT FROM 3595M TO 3597M.CLEARED CMT. D/DN F/FORMATION UPTO 3616M. C/O CIRCULATION FOR BTMS UP. FURTHER CCM PRIOR TO LOT IIP

2.NG-2000-6 LKBF Type: DI/ MODE:D /WD: T.Depth:4,842 Pr.Depth:3,798 Day Mtr:2
RB Start: 17.12.2025 DR.Start:18.12.2025 PT.Start:11.07.2026 WO.Start:CRep/OutCyl:/
Days RB.P/A:1/ DR.P/A:177/106 PT.P/A:20/ TOT.P/A:198/106 WO P/A://
LA no/A.Kick:/ Mw wt/visc:11.40/052 Lot:2,580/11.70 Litho:CLAYSTONE AND SANDSTONE
Obj No/Name:/ Obj days: Obj interval:
Cost in INR(Planned/Actual):1,119,328,853.00 /864,337,940.00
NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	20"	400/451	8/12	
2	13 3/8"	2,420/2,570	42/53	
3	9 5/8"	4,130/4,127	58/75	
4	5 1/2"	4,842/4,840	69/60	

OPER:R/I 23 STDS + 12 SGLS 5" DP UPTO 2535M. M/A & R/I UPTO 3295M. OBSD H/UP. CLEARED WITH PUMPS. R/I UP TO 3675M. OBSD H/UP. CLEARED WITH PUMPS. R/I UPTO 3750M. OBSD H/UP. R/DN FROM 3750M TO 3796M (BTM). OBSD HIGH FLUCTUATING TORQUES WHILE R/DN. CCM. D/DN 12¼" HOLE FROM 3796M TO 3798M. FDIIP

ON LAND DEVELOPMENT WELLS

1.ARM CUE-1 KGDJ Type: DI/ MODE:D /WD: T.Depth:3,882 Pr.Depth:3,340 Day Mtr:3
RB Start: 16.01.2026 DR.Start:05.02.2026 PT.Start:24.04.2026 WO.Start:CRep/OutCyl:/
Days RB.P/A:25/20 DR.P/A:92/57 PT.P/A:20/ TOT.P/A:137/77 WO P/A://
LA no/A.Kick:/ Mw wt/visc:10.20/050 Lot:3,340/11.33 Litho:
Obj No/Name:/ Obj days: Obj interval:
Cost in INR(Planned/Actual):/378,925,607.00
NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	20"	250/250	6/9	
2	13 3/8"	2,300/2,276	36/27	
3	9 5/8"	3,300/3,330	26/20	
4	5 1/2"	3,876/3,900	24/22	

OPER:D/DN FROM 3337M TO 3340M.M/A FOR PIT. OBSD PIT 11.3 PPG MWE (SURFACE PR: 640 PSI WITH 10.2 PPG MUD @ 3330M).P/O (55) STDS 5" DP UPTO 1757M. P/O (12) STDS 5" DP. POOH. B/OFF & L/DN 8.5" TCR BIT. MA FOR CBL-VDL LOGGING, R/UP LOGGING TOOLS. FURTHER RECORDING OF MAIN PASS IN CBL-VDL LOG IIP.

2.E-1400-13 GKLK Type: DI/ MODE:R /WD: T.Depth:3,140 Pr.Depth: Day Mtr:
RB Start: 31.03.2026 DR.Start: PT.Start: WO.Start:CRep/OutCyl:/
Days RB.P/A:7/3 DR.P/A:70/ PT.P/A:20/ TOT.P/A:97/3 WO P/A://
LA no/A.Kick:/ Mw wt/visc:/000 Lot:/ Litho:



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Assam Asset + RO
DRILLING PROGRESS REPORT
(06:00 Hrs of 02.04.2026 to 06:00 Hrs of 03.04.2026)

Page No:2

Obj No/Name: / Obj days: Obj interval:

Cost in INR(Planned/Actual):/373,789,219.00

NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	13 3/8"	400/400	8/15	
2	9 5/8"	2,400/2,097	32/60	
3	5 1/2"	3,140/	30/	
OPER:M/A FOR HSD. M/A FOR RIG DRAGGING TO NEW POINT (#GKLG). C/OUT MATERIAL REMOVAL NEAR BY DRAGGING AREA .				

3.E-1400-4

GKLF Type: DI/ MODE:D /WD: T.Depth:3,112 Pr.Depth:507 Day Mtr:57
RB Start: 13.02.2026 DR.Start:18.03.2026 PT.Start:22.08.2026 WO.Start:CRep/OutCyl:/13
Days RB.P/A:25/20 DR.P/A:70/16 PT.P/A:20/ TOT.P/A:115/36 WO P/A://
LA no/A.Kick:/ Mw wt/visc:9.10/000 Lot:402/11.33 Litho:
Obj No/Name: / Obj days: Obj interval:

Cost in INR(Planned/Actual):/422,372,421.00

NL-1: RSFB Status: LOCATION RFD (READY FOR DRILLING) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	13 3/8"	400/324	8/13	
2	9 5/8"	2,400/2,298	32/81	
3	5 1/2"	3,112/3,109	30/52	
OPER:M/A & R/I 02 NOS NMDC WITH MWD TOOL. R/I 02 STDS 6.5" D/C + X/O + 01 SGL HWDP + D/JAR + 13 SGLS HWDP + 7 STDS & 01 SGL 5" D/P. M/UP KELLY & TAGGED BTM @ 450M. CCM, C/OUT TOOL TEST, OK. D/DN 12-1/4" HOLE FROM 450M TO 507M. FDIIP				

4.E-1400-6

LKHT Type: DI/ MODE:D /WD: T.Depth:2,727 Pr.Depth:356 Day Mtr:
RB Start: 23.03.2026 DR.Start:28.03.2026 PT.Start:29.05.2026 WO.Start:CRep/OutCyl:/
Days RB.P/A:7/5 DR.P/A:58/6 PT.P/A:20/ TOT.P/A:85/11 WO P/A://
LA no/A.Kick:/ Mw wt/visc:8.80/000 Lot:/ Litho:
Obj No/Name: / Obj days: Obj interval:

Cost in INR(Planned/Actual):286,973,384.00 /233,971,869.00

NL-1: LOC-NOT AVBL. Status: LOC#NA (NOT AVAILABLE) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	13 3/8"	350/349	8/12	
2	9 5/8"	2,300/2,200	32/28	
3	5 1/2"	2,727/2,727	18/22	
OPER:CCM. POOHM/UP 17-1/2" S/STAB @ 30', RIH UPTO BTM. CCM. PUMPED & PLACED HIGH VISCOUS + LSP PILL IN O PEN HOLE. POOH. L/DN STAB + BIT + B/S. M/A FOR 13-3/8" CSG LOWERING. R/I C/SHOE WITH 01 CSG SGL. CHECKED NRV, OK. FURTHER LOWERED 30 NOS OF 13-3/8" CSG (P-110, 68 PPF BTC). C/SHOE @ 349.52M. CCM PRIOR TO CMTG JOB IIP				

5.E-3000-1

LPEZ Type: DI/ MODE:P /WD: T.Depth:3,640 Pr.Depth:3,946 Day Mtr:
RB Start: 28.10.2025 DR.Start:19.12.2025 PT.Start:29.03.2026 WO.Start:CRep/OutCyl:29/29
Days RB.P/A:25/23 DR.P/A:105/100 PT.P/A:20/5 TOT.P/A:150/128 WO P/A://
LA no/A.Kick:/ Mw wt/visc:11.50/058 Lot:3,356/12.37 Litho:
Obj No/Name:1 /NA Obj days:5 Obj interval:

Cost in INR(Planned/Actual):613,855,919.00 /565,730,489.00

NL-1: LPEZ Status: LOCATION RFD (READY FOR DRILLING) Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	401/408	8/11	
2	13 3/8"	2,401/2,449	36/42	
3	9 5/8"	3,451/3,350	29/22	
4	5 1/2"	3,837/3,946	32/25	



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Assam Asset + RO
DRILLING PROGRESS REPORT
(06:00 Hrs of 02.04.2026 to 06:00 Hrs of 03.04.2026)

Page No:3

OPER:B/OFF & L/DN 5 STDS INTO 15 SGLS OF 5" D/P. M/A FOR 2-7/8" TBG R/I. N/UP 7-1/16" D/RAM BOP. TIGHTENE D THE JOINTS B/W 7-1/16" 10M D/RAM BOP & 7-1/16" X 10M- 11" X 10M TBG SPOOL. FUNCTION TESTED BOP, FOUND OK. M/A & R/I 5-1/2" SCRAPPER + 80 NOS 2-7/8" TBG SGL BY SGL UPTO 780M. FRIIP

6.EV-2000-3 **LKHX** Type: DI/ MODE:D /WD: **T.Depth:**4,000 **Pr.Depth:**3,450 **Day Mtr:**
RB Start: 19.12.2025 **DR.Start:**19.01.2026 **PT.Start:**07.05.2026 **WO.Start:**CRep/OutCyl:/6
Days RB.P/A:25/25 **DR.P/A:**103/74 **PT.P/A:**20/ **TOT.P/A:**148/99 **WO P/A:**//
LA no/A.Kick:/ **Mw wt/visc:**10.50/049 **Lot:**2,406/11.91 **Litho:**
Obj No/Name: / **Obj days:** **Obj interval:**
Cost in INR(Planned/Actual):895,649,505.00 /491,741,277.00
NL-1: CMAJ **Status:** CIVIL WORK IN PROGRESS **Cluster:** N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	450/452	8/13	
2	13 3/8"	2,400/2,399	37/37	
3	9 5/8"	3,450/3,449	30/31	
4	5 1/2"	4,030/4,026	28/27	

OPER:C/O FINAL CUT OF 9#" CSG. PLACED PRIMARY & SECONDARY SEALS. N/UP 13#" 5M X 11" 10M W/H. TIGHTENED AL L STUDS. TESTED W/H @ 3600 PSI, OKN/UP BOP STACK WITH D/SPOOL.. N/UP CHOKE SIDE VALVE & KILL SIDE OUTLET VALVE. C/O BOP FUNCTION TEST. OKC/O P/RAM BOP PR TEST @ 300/8000 PSI, A/BOP @ 300/7000 PSI, C/O UT PR TEST OF B/RAM BOP, KILL, CHOKE MANUAL & HCR VALVE @ 300/8000 PSI, OK.FPO T/PLUG ASSY IIP

7.EV-2000-4 **KGDO** Type: DI/ MODE:P /WD: **T.Depth:**3,864 **Pr.Depth:**3,865 **Day Mtr:**
RB Start: 13.01.2026 **DR.Start:**30.01.2026 **PT.Start:**29.03.2026 **WO.Start:**CRep/OutCyl:/7
Days RB.P/A:10/10 **DR.P/A:**98/58 **PT.P/A:**20/5 **TOT.P/A:**128/73 **WO P/A:**//
LA no/A.Kick:/ **Mw wt/visc:**8.80/050 **Lot:**3,280/12.82 **Litho:**SANDSTONE/CLAYSTONE AND TRACES OF COAL
Obj No/Name:1 /NA **Obj days:**5 **Obj interval:**
Cost in INR(Planned/Actual):474,882,816.00 /352,033,357.00
NL-1: LOC-NOT AVBL. **Status:** LOC#NA (NOT AVAILABLE) **Cluster:** N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	450/454	8/9	
2	13 3/8"	2,500/2,498	38/18	
3	9 5/8"	3,350/3,273	26/12	
4	5 1/2"	3,864/3,864	26/19	

OPER:BAKER HUGHES PARTY REPORTED D/SITE @ 06:30 HRS. PREPARATION OF TCP GUN IIP. M/W P/O 2-7/8" TBG WITH BB SHOE FROM 1015M TO SURFACE. REPLACED B/OFF TONG DAMAGED JERK LINE WITH NEW ONE. REPLACED D/WORKSENCODER BY FMP(E), TESTED OK. B/OFF & L/DN 10 STDS 5" DP INTO SGLS. P/UP TCP GUN ASSY. LOWERED GUN + 85 STDS 2-7/8" TBG UPTO 2500M. FRIIP.

8.EV-2000-5 **LMFJ_SBS** Type: DI/ MODE:D /WD: **T.Depth:**4,083 **Pr.Depth:**1,448 **Day Mtr:**
RB Start: 23.02.2026 **DR.Start:**18.03.2026 **PT.Start:**18.07.2026 **WO.Start:**CRep/OutCyl:/6
Days RB.P/A:25/17 **DR.P/A:**103/16 **PT.P/A:**20/ **TOT.P/A:**148/33 **WO P/A:**//
LA no/A.Kick:/ **Mw wt/visc:**9.30/000 **Lot:**416/10.41 **Litho:**
Obj No/Name: / **Obj days:** **Obj interval:**
Cost in INR(Planned/Actual):601,537,763.00 /510,849,868.00
NL-1: LOC-NOT AVBL. **Status:** LOC#NA (NOT AVAILABLE) **Cluster:** N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	400/394	8/9	
2	13 3/8"	2,470/2,470	35/33	
3	9 5/8"	3,350/3,327	28/31	
4	5 1/2"	4,083/4,080	32/42	

OPER:RE-WINDING OF TDS RIGHT BLOWER MOTOR AT BASE. RECEIVED TDS BLOWER MOTOR @ 19:30 HRS.



OIL AND NATURAL GAS CORPORATION LTD. Page No:4
COMPANY : Assam Asset + RO
DRILLING PROGRESS REPORT
(06:00 Hrs of 02.04.2026 to 06:00 Hrs of 03.04.2026)

FITTED SAME. TE STED TDS MOTOR BLOWER, CHECKED ALL FUNCTIONS FOUND OK. R/I UPTO 394M, D/JAR BRT @ 03:30 HRS. TESTED MWD TOOL, OK. GEL BREAK AT C/SOE PRIOR TO FURTHER R/I IIP

9.M-4900 **LPEW** Type: DI/ MODE:D /WD: **T.Depth:**3,736 **Pr.Depth:**1,915 **Day Mtr:**
RB Start: 02.02.2026 **DR.Start:**27.02.2026 **PT.Start:**23.06.2026 **WO.Start:**CRep/OutCyl:/8
Days RB.P/A:25/21 **DR.P/A:**100/31 **PT.P/A:**20/ **TOT.P/A:**145/52 **WO P/A:**//
LA no/A.Kick:/ **Mw wt/visc:**9.80/050 **Lot:**410/11.43 **Litho:**
Obj No/Name: / **Obj days:** **Obj interval:**
Cost in INR(Planned/Actual):528,185,272.00 /439,701,525.00
NL-1: LOC-NOT AVBL. **Status:** LOC#NA (NOT AVAILABLE) **Cluster:** N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	20"	400/402	8/15	
2	13 3/8"	2,380/2,323	35/34	
3	9 5/8"	3,150/3,145	27/23	
4	5 1/2"	3,736/3,735	30/40	

OPER:BPCL A-1700-PT, MP#2 FITTING JOB COMPLETED. TESTED OK.C/OUT BOP FUNCTION & PRESSURE TEST. R/I UPTO 1 028M.R/I UPTO 1518M. R/I UPTO BTM @ 1915M. W/DN LAST 20M. FURTHER C&C IIP

10.M-6100-1 **LPEP** Type: DI/ MODE:D /WD: **T.Depth:**3,892 **Pr.Depth:**3,157 **Day Mtr:**
RB Start: 15.11.2025 **DR.Start:**01.12.2025 **PT.Start:**17.05.2026 **WO.Start:**CRep/OutCyl:/5
Days RB.P/A:9/13 **DR.P/A:**95/121 **PT.P/A:**20/ **TOT.P/A:**124/134 **WO P/A:**//
LA no/A.Kick:/ **Mw wt/visc:**11.00/000 **Lot:**3,157/12.48 **Litho:**
Obj No/Name: / **Obj days:** **Obj interval:**
Cost in INR(Planned/Actual):551,369,212.00 /609,132,874.00
NL-1: LPES **Status:** LOCATION RFD (READY FOR DRILLING) **Cluster:** N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	20"	400/400	8/19	
2	13 3/8"	2,500/2,325	36/43	
3	9 5/8"	3,300/3,147	25/57	
4	5 1/2"	3,892/3,888	26/46	

OPER:CONTD SURFACE CIRC FOR CLEARING DEBRIS. M/UP DD ASSY.M/A & R/I 8-1/2" BIT & BAKER ATK + OTK ASSY + 0 1 STD 6-1/2" D/C + 04 SGL 5" HWDP + 01 D/JAR + 13 SGLS 5" HWDP + 01 STD 5" D/P. TESTED MWD TOOL, OK. M/A & R/I 39 NOS 5" DP STDS UPTO 1371M. TOOL TESTED OK. R/I 39 NOS 5" DP STDS UPTO 2524M. TOOL TEST ED OK. FRIIP.

11.NG-1500-6 **LPEX** Type: DI/ MODE:D /WD: **T.Depth:**3,995 **Pr.Depth:**1,750 **Day Mtr:**34
RB Start: 29.12.2025 **DR.Start:**09.03.2026 **PT.Start:** **WO.Start:**CRep/OutCyl:/11
Days RB.P/A:45/59 **DR.P/A:**107/25 **PT.P/A:**20/ **TOT.P/A:**172/84 **WO P/A:**//
LA no/A.Kick:/ **Mw wt/visc:**9.70/049 **Lot:**407/11.39 **Litho:**
Obj No/Name: / **Obj days:** **Obj interval:**
Cost in INR(Planned/Actual):582,887,871.00 /754,359,911.00
NL-1: CHDW **Status:** LOCATION RFD (READY FOR DRILLING) **Cluster:** N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H.top
1	20"	400/397	8/13	
2	13 3/8"	2,520/2,520	38/41	
3	9 5/8"	3,350/3,267	29/31	
4	5 1/2"	3,995/	32/32	

OPER:R/I (03) STDS 5" HWDP + (07) STDS 5" DP UPTO C/SOE. R/I 46 STDS 5" D/P & TAGGED BTM @ 1716M. OBSD H/UP @ 1374-1378M, 1530-1534M, 1550-1552M, 1568M, 1574M, 1592M & 1608-1613M. CLEARED BY RECIPROCAION MULTIPLE TIMES. C/O TOOL TEST @ 1445M. CCM. D/DN 17-1/2" HOLE FROM 1716M TO 1750M. FDIIP

MOU PLAN: **MONTH MTR:**5,235 **QTR MTR:**21,965 **YEAR MTR:**106,162



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Assam Asset + RO
DRILLING PROGRESS REPORT
(06:00 Hrs of 02.04.2026 to 06:00 Hrs of 03.04.2026)

Page No:5

ACTUAL DAY MTR:100

MONTH MTR:249

QTR MTR:249

YEAR MTR:249