



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Tripura Asset
DRILLING PROGRESS REPORT
(06:00 Hrs of 14.04.2026 to 06:00 Hrs of 15.04.2026)

Page No:1

ON LAND EXPLORATORY WELLS

1.E-1400-M1 GOAR Type: DI/ MODE:P /WD: T.Depth:2,700 Pr.Depth:2,700 Day Mtr:
RB Start: 01.02.2026 DR.Start:18.02.2026 PT.Start:31.03.2026 WO.Start:CRep/OutCyl:/
Days RB.P/A:19/17 DR.P/A:45/41 PT.P/A:15/15 TOT.P/A:79/73 WO P/A://
LA no/A.Kick:/ Mw wt/visc:13.20/052 Lot:2,055/16.28 Litho:
Obj No/Name:1 /Obj-1 Obj days:15 Obj interval:2585- 2588
Cost in INR(Planned/Actual):406,315,534.00 /301,206,597.00
NL-1: KHDD_AGT Status: CIVIL WORK IN PROGRESS Cluster: N

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	13 3/8"	820/790	9/13	
2	9 5/8"	2,050/2,047	18/17	
3	5 1/2"	2,614/2,617	18/11	

OPER:N/DN PBOP, N/UP XMAS TREE, TESTED @6000PSI, OK. C/O C/OVER FROM 13.2PPG MUD TO TECH. WATER. R/UP LOG . UNIT, C/O PCE TEST, OK. R/I 2-1/8" DUMMY GR-CCL TOOL UPTO 2589.66M, TAGGED BOTTOM. REC. CORR. LOGB/W 2589.66M.-2400M. P/O UPTO SURFACE. LOWERED 2" TTP GUN UPTO 100M. FOR PERFORATION IN INTERVAL 258 5M-2587.5M. WUO, STHP/SCHP-0/0 . WAITING FOR DAYLIGHT FOR STIM PERF. JOB IIP. 40T CRANE-01

2.NG-2000-1 KUAN Type: DI/ MODE:P /WD: T.Depth:3,950 Pr.Depth:3,950 Day Mtr:
RB Start: 29.04.2025 DR.Start:22.05.2025 PT.Start:20.03.2026 WO.Start:CRep/OutCyl:/33
Days RB.P/A:12/7 DR.P/A:132/285 PT.P/A:22/26 TOT.P/A:166/318 WO P/A://
LA no/A.Kick:/ Mw wt/visc:/000 Lot:/15.06 Litho:
Obj No/Name:2 /OBJ-2 Obj days:16 Obj interval:3598- 3601
Cost in INR(Planned/Actual):846,570,902.00 /830,697,514.00
NL-1: KUDH Status: CIVIL WORK IN PROGRESS Cluster: Y

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	650/549	15/15	
2	13 3/8"	2,400/2,399	40/42	
3	9 5/8"	4,070/3,203	53/184	
4	5 1/2"	4,217/3,946	24/44	

OPER:WKO THRU TUBING TO FLARE TIP VIA 8MM BEAN.@1300HRS. FTHP- 0PSI & SCHP-525 PSI. R/UP LN2 UNIT & TESTE D SURFACE LINES. OBSD N2 CUT AT 1577 PSI.R/DN LN2 UNIT. WKO THRU TUBING TO FLARE TIP VIA 8MM BEAN. OBSD. FTHP:0PSI, SCHP:200PSI.DISPLACED WELL VOLUME WITH WATER. SUBDUE WELL WITH 12.5 PPG MUD. CCM 01 CYCLE. WUO. OBSD MINOR FLUID RETURNS; CONTINUING CCM IIP. CRANE:45T-01/110T-01.

ON LAND DEVELOPMENT WELLS

1.NG-2000-2 ROKDC Type: DI/ MODE:D /WD: T.Depth:3,411 Pr.Depth:1,967 Day Mtr:109
RB Start: 06.02.2026 DR.Start:14.03.2026 PT.Start: WO.Start:CRep/OutCyl:/4
Days RB.P/A:30/32 DR.P/A:84/32 PT.P/A:12/ TOT.P/A:126/64 WO P/A://
LA no/A.Kick:/ Mw wt/visc:9.90/048 Lot:1,480/12.04 Litho:
Obj No/Name: / Obj days: Obj interval:
Cost in INR(Planned/Actual):574,671,590.00 /211,418,015.00
NL-1: SNAA_AGT Status: LAQ IN PROGRESS Cluster: Y

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	300/300	9/4	
2	13 3/8"	1,500/	21/	
3	9 5/8"	2,800/	27/	
4	7"	3,411/	27/	

OPER:F/P/O 7 (T: 12) 5" STDS. OBSD CONT. T/PULL,CLRD BY PUMP/OUT & B/REAM. P/OUT@1725-1674 ,1599-1570 & B/REAM@ 1674-1599 M. F/ P/O 02 STDS (T: 14) UPTO 1484 M. ARRESTED LEAKAGE OF TDS. RIH SGL BY SGL 36 NO 5" DP UPTO 1800 M. F/R/I 02 STD, W/DN & TAG BTM@1858 M. OBSD NO H/UP WHILE R/I. CCM. D/DN 12-1 /4" HOLE F/ 1858 M - 1967 M. FDIIP. BIT: M516M-P, M/HR: 109/9.5, CUM M/HR: 445/33.5, CR:45T-01



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Tripura Asset
DRILLING PROGRESS REPORT
(06:00 Hrs of 14.04.2026 to 06:00 Hrs of 15.04.2026)

Page No:2

2.NG-2000-3 **KUDO** Type: DI/ MODE:P /WD: **T.Depth:**3,985 **Pr.Depth:**3,985 **Day Mtr:**
RB Start: 06.11.2025 **DR.Start:**05.12.2025 **PT.Start:**20.03.2026 **WO.Start:**CRep/OutCyl:/
Days RB.P/A:25/29 **DR.P/A:**107/105 **PT.P/A:**20/26 **TOT.P/A:**152/160 **WO P/A://**
LA no/A.Kick:/ **Mw wt/visc:**14.00/045 **Lot:**3,537/17.89 **Litho:**
Obj No/Name:2 /OBJ-2 **Obj days:**9 **Obj interval:**3794- 3797
Cost in INR(Planned/Actual) :706,747,557.00 /793,937,382.00
NL-1: ADEN **Status: LAQ COMPLETED** **Cluster: N**

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
	20"	390/377	9/12	
2	13 3/8"	2,000/1,947	29/24	
3	9 5/8"	3,535/3,531	41/36	
4	5 1/2"	3,985/3,980	28/33	

OPER:N/DN X-MASS TREE.N/UP PBOP & TIGHTENED IT'S BOLTS. C/O FUNCTION TEST & PR. TEST OF PBOP AS PER STAND ARD GUIDELINES, OK.M/A & L/DN TBG HANGER. R/I 08 SGLS OF 2-7/8" TBG UPTO 3850M. CCM. PLACED 225M OFHV WATER CUSHION.B/OFF & L/DN 21 SGLS OF 2 7/8" TBG SGL BY SGL. P/O 64 STDS OF 2 7/8" TBG UPTO 1805M . FPOIP. TUBING GETTING STUCK IN THE TBG SPINNER FREQUENTLY.JOINTS WERE TOO TIGHT.CRANE: 45 T- 02

3.E-1400-14 **ROKDE** Type: DI/ MODE:R /WD: **T.Depth:**3,323 **Pr.Depth:** **Day Mtr:**
RB Start: 13.04.2026 **DR.Start:** **PT.Start:** **WO.Start:**CRep/OutCyl:/
Days RB.P/A:13/2 **DR.P/A:**68/ **PT.P/A:**12/ **TOT.P/A:**93/2 **WO P/A://**
LA no/A.Kick:/ **Mw wt/visc:/**000 **Lot:/** **Litho:**
Obj No/Name: / **Obj days:** **Obj interval:**
Cost in INR(Planned/Actual) :/
NL-1: ROKAC **Status: CIVIL WORK IN PROGRESS** **Cluster: Y**

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	300/	7/	
2	13 3/8"	1,500/	15/	
3	9 5/8"	2,750/	24/	
4	7"	3,323/	22/	

OPER:CONT. RIG DISMANTLING. L/DN DOGHOUSE AND ITS UNDER STRUCTURE. DISMANTLED IRD UNDERSTRUCTURE. M/A AND LOWERED D/WORKS. REEVED BULL LINE FOR MAST LOWERING. PJSM. M/A AND LOWERED MAST. OPENED DEAD END. DE-REEVING OF CASING LINE IS IN PROGRESS. CRANE:40T-03.

WORKOVER WELLS

1.E-1400-M2 **ADAT** Type: VE/ MODE:W /WD: **T.Depth:** **Pr.Depth:** **Day Mtr:**
RB Start: 01.02.2026 **DR.Start:** **PT.Start:** **WO.Start:**CRep/OutCyl:/4
Days RB.P/A:20/ **DR.P/A:**/122 **PT.P/A:**/6 **TOT.P/A:**20/157 **WO**
P/A:45/40/ **Litho:**
LA no/A.Kick:/ **Mw wt/visc:/**000 **Lot:/** **Litho:**
Obj No/Name: / **Obj days:** **Obj interval:**
Cost in INR(Planned/Actual) :/35,019,748.00
NL-1: PT (PT ACT) **Status: LOC#NA (NOT AVAILABLE)** **Cluster: N**

Phase no	Csg Size	Depth (P/A)	Days (P/A)	H. top
1	20"	800/671	11/16	
2	13 3/8"	2,720/2,720	26/29	
3	9 5/8"	3,590/3,588	32/26	
4	5 1/2"	4,552/4,550	35/50	

OPER:N/UP XMAS TREE.& TESTED FLANGE @ 9000PSI.F/OK .M/UP SURFACE CMT LINE & TEST@5000 PSI F/OK.CHANGEOVER ED WELL VOLUME 1.5SG MUD WITH WATER BY CMT UNIT & RIG PUMP.R/UP PCE.RIH DUMMY TOOL UPTO 3828M.OBSDBB SHOE AT 3806.6M.POOH DUMMY TOOL.TESTED PCE @ 8000 PSI F/OK. WAITING ON DAYLIGHT FOR TTP JOB.M/WHI LE LAID SURFACE PRO/LINES,CLEANED CELLAR PIT AND RIG EQUIPMENT.CRANE 40 T :02 NOS.#

MOU PLAN: **MONTH MTR:**2,400 **QTR MTR:**16,403 **YEAR MTR:**49,744



OIL AND NATURAL GAS CORPORATION LTD.
COMPANY : Tripura Asset
DRILLING PROGRESS REPORT
(06:00 Hrs of 14.04.2026 to 06:00 Hrs of 15.04.2026)

Page No:3

ACTUAL DAY MTR:109

MONTH MTR:702

QTR MTR:702

YEAR MTR:702

-----WELLS COMPLETED -----

ONLAND DEV :

1.ROKDB (12.04.26) ,